

L 2 Schedule

Delivery Schedule for Supply of HTLS conductor of equivalent weight that of ACSR Zebra conductor - 359.543KM

Upgrading of existing supply, installation, testing & commissioning of conversion of 220kV Dahej – Haldarwa line-1 & 220kV Dahej – Haldarwa line-2 of Bharuch Circle with ACSR Zebra Conductor into equivalent HTLS Conductor (Equivalent weight of Zebra Conductor with Higher Ampacity) on turnkey basis having total line length 119.251 KM

Activities	Erection Schedule														
	Working Period														
Months/Days	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
Various Drawing Approval															
Job Dismantalling of Existing ACSR Zebra Conductor with hardware & Accessories of line No.1	Job(81 Day)														
Stringing Of HTLS Conductor of line No.1															
KM			5	9	9	9	9	9	9	9.13					
Dismantalling of Existing ACSR Zebra Conductor with hardware & Accessories line KM															
Stringing Of HTLS Conductor of line No.2															
KM															
Testing & Commissioning															
Day															15 Days
Activities	Supply Schedule														
Months	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
HTLS conductor of equivalent weight of ACSR Zebra conductor along with required insulators, hardware & accessories for both line 1 & 2															
KM			30	40	40	40	40	40	40	40	40	40	40	49.543	

Note : 1. The time line considered for project completion is including consideration of monsoon period of that particular timeline period.

2. Starting of Work excution from 1st month shown this L-2 Schedule is considered from actual date of commencement of work.
3. Necessary Insulators, hardware & accessories of HTLS Conductor is in the scope of agency.
4. Dismantalling/Stringing work will be carry out in Hot line condition as per scope.
5. This L-2 Schedule having total project completion period is 15 months.
6. The old material removed from above linea must be returned to GETCO in good condition as per scope.

EE (PMG)

I/C ACE (Corporate Affairs)