

L-2 Schedule									
Delivery Schedule for Supply of OPGW									
Supply, Erection, Testing & Commissioning of 220kV D/C overhead line with ACSR Zebra conductor with 48F OPGW cable on M/C and D/C monopole from the proposed Khoraj (GETCO) substation to the switchyard of M/s Maruti Suzuki India Limited having route length of 2.038 rkm under deposit work Option - 1A under Construction Division Limbdi of Surendranagar circle line length: 2.038 km , Conductor Supply : in Scope of GETCO, OPGW Supply: 2.038 km (48Fibers considered)(in Scope of agency)									
Erection Schedule									
Activities Months	1	2	3	4	5	6	7	8	9
Check Survey & Profile Approval									
kM	1	1.038							
Hotline Stringing of conductor									
kM			0.6	0.6	0.557				
Cold line Stringing of conductor									
kM						0.281			
Stringing of OPGW									
kM						0.7	0.7	0.638	
Testing & Commissioning									
Day									30 Days
Supply Schedule									
Activities Months	1	2	3	4	5	6	7	8	9
OPGW Supply									
kM					0.7	0.7	0.638		

- Note :**
1. The time line considered for Project completion is including consideration of monsoon period of that particular timeline period.
 2. Starting of Work excution from 1st month shown this L-2 Schedule is considered from actual date of commencement of work.
 3. Conductor supply is in Scope of GETCO & OPGW (48 fibers considered) to be Supply by Agency as per Project dept. mail.
 4. hotline stringing work of ACSR Zebra conductor is taken 1.757 Rkm. & Cold line stringing work of ACSR Zebra Conductor is 0.281 Rkm, In which 1.757rkm is to be carried out on M/C Monopole and the rest 0.281rkm to be carried out on D/C Monopole as per scope.
 5. Foundation, Erection activity is not taken in this, since they are already included in Tender No. E-456.
 6. Completion period is taken 09 Months as per project dept. mail



ACE (CA)

EE (PMG)

CE (CA)