

L 2 Schedule

Delivery Schedule for Supply of HTLS conductor of equivalent weight that of ACSR Zebra conductor - 192.916km

Upgrading of existing supply, installation, testing & commissioning of conversion of 220kV Wagra - Dahej(220kV) line-1 & 220kV Wagra - Haladarwa line-1 of Bharuch Circle with ACSR Zebra Conductor into equivalent HTLS Conductor (Equivalent weight of Zebra Conductor with Higher Ampacity) on turnkey basis having total line length 63.985 km

Activities	Erection Schedule											
	Working Period											
Months/Days	1	2	3	4	5	6	7	8	9	10	11	12
Various Drawing Approval												
Job	Job(81 Day)											
Dismantalling of Existing ACSR Zebra Conductor with hardware & Accessories of 220kV Wagra - Dahej(220kV) line-1												
km			4	6	8	8	8.004					
Stringing Of HTLS Conductor 220kV Wagra - Dahej(220kV) line-1												
km			4	6	8	8	8.004					
Dismantalling of Existing ACSR Zebra Conductor with hardware & Accessories 220kV Wagra - Haladarwa line-1												
km												
Stringing Of HTLS Conductor of 220kV Wagra - Haladarwa line-1												
km								7	7	6	6	3.981
Testing & Commissioning								7	7	6	6	3.981
Day												15 Days
Activities	Supply Schedule											
Months	1	2	3	4	5	6	7	8	9	10	11	12
HTLS conductor of equivalent weight of ACSR Zebra conductor along with required Insulators, hardware & accessories for both lines 220kV Wagra - Dahej(220kV) line-1 & 220kV Wagra - Haladarwa line-1												
km			30	30	30	30	30	42.916				

Note : 1. The time line considered for project completion is including consideration of monsoon period of that particular timeline period.

2. Starting of Work excution from 1st month shown this L-2 Schedule is considered from actual date of commencement of work.

3. Necessary Insulators, hardware & accessories of HTLS Conductor is in the scope of agency.

4. Dismantalling/Stringing work will be carry out in Hot line condition as per scope.

5. This L-2 Schedule having total project completion period is 12 months.

6. The old material removed from above linea must be returned to GETCO in good condition as per scope.

EE (PMG)

I/C AEE (Corporate Affairs)