

Tower Schedule of 66kV Norta- Manund Line

Sr. No.	Location No.	Tower span (in meter)	Section Length (in meter)	Type of structure
1	Gantry at 66kV Norta SS			
		53.591		
2	T001		53.591	D/C Tower
		90.866		
3	T002		90.866	D/C Tower
		82.564		
4	T003		82.564	D/C Tower
		231.561		
5	T004		231.561	D/C Tower
		221.196		
6	T005		221.196	D/C Tower
		212.631		
7	T006		212.631	D/C Tower
		135.453		
8	DP007		135.453	H-Frame
		90.180		
9	DP008		90.180	H-Frame
		141.496		
10	T009		141.496	D/C Tower
		208.076		
11	T010			D/C Tower
		254.407		
12	T011			D/C Tower
		235.280		
13	T012			D/C Tower
		248.114		
14	T013			D/C Tower
		230.355		

15	T014			D/C Tower
		226.455		
16	T015		1402.688	D/C Tower
		250.580		
17	T016			D/C Tower
		191.784		
18	T017			D/C Tower
		267.600		
19	T018			D/C Tower
		244.664		
20	T019			D/C Tower
		207.962		
21	T020		1162.590	D/C Tower
		196.491		
22	T021		196.491	D/C Tower
		93.985		
23	DP022		93.985	H-Frame
		162.246		
24	DP023			H-Frame
		157.288		
25	DP024			H-Frame
		152.297		
26	DP025			H-Frame
		170.195		
27	DP026			H-Frame
		146.651		
28	DP027			H-Frame
		178.833		
29	DP028			H-Frame
		151.924		
30	DP029			H-Frame
		156.300		
31	DP030			H-Frame

		162.458		
32	DP031			H-Frame
		191.467		
33	DP032		1629.660	H-Frame
		154.327		
34	DP033			H-Frame
		147.572		
35	DP034			H-Frame
		159.558		
36	DP035			H-Frame
		163.800		
37	DP036			H-Frame
		148.563		
38	DP037			H-Frame
		161.993		
39	DP038			H-Frame
		166.456		
40	DP039			H-Frame
		145.050		
41	DP040			H-Frame
		156.469		
42	DP041			H-Frame
		149.519		
43	DP042		1553.306	H-Frame
		101.941		
44	DP043			H-Frame
		119.668		
45	DP044			H-Frame

		162.900		
46	DP045			H-Frame
		154.955		
47	DP046			H-Frame
		162.668		
48	DP047			H-Frame
		169.671		
49	DP048			H-Frame
		171.824		
50	DP049			H-Frame
		165.714		
51	DP050			H-Frame
		158.725		
52	DP051			H-Frame
		158.910		
53	DP052		1526.975	H-Frame
		168.906		
54	DP053			H-Frame
		156.819		
55	DP054			H-Frame
		163.530		
56	DP055			H-Frame
		160.523		
57	DP056			H-Frame
		159.137		
58	DP057			H-Frame

		154.999		
59	DP058			H-Frame
		161.830		
60	DP059			H-Frame
		159.589		
61	DP060			H-Frame
		149.475		
62	DP061			H-Frame
		149.833		
63	DP062		1584.640	H-Frame
		155.398		
64	DP063			H-Frame
		132.984		
65	DP064			H-Frame
		163.864		
66	DP065			H-Frame
		165.827		
67	DP066			H-Frame
		83.121		
68	DP067			H-Frame
		172.915		
69	DP068			H-Frame
		162.673		
70	DP069			H-Frame
		147.588		
71	DP070			H-Frame
		156.445		
72	DP071			H-Frame
		171.722		
73	DP072			H-Frame
		159.638		

74	DP073			H-Frame
		145.724		
75	DP074		1817.900	H-Frame
		96.503		
76	DP075		96.503	H-Frame
		79.876		
77	DP076		79.876	H-Frame
		77.843		
78	DP077		77.843	H-Frame
		56.705		
79	Gantry at 66kV Manund SS		56.705	
		12538.702	12538.702	

≈12.539 km