L-2 Schedule

Delivery Schedule for Supply of HTLS conductor of equivalent weight that of ACSR Dog conductor - 216.842 kM

Uprating of existing (1) 66 kV Masarraod -Jambusar line (2) 66 kV Kim - Mosali line line (3) 66 kV Mosali - Vankal line (4) 66 kV Bhimarad-NCF tap Vesu D/C line 1 & 2 by HTLS conductor equivalent weight that of ACSR Dog conductor (Except Gap Type Conductor) having total line length 71.913 CKM (Bharuch & Navsari Circle)

Activities	Erection Schedule							
	Working Period							
Months/Days	1	2	3	4	5	6	7	8
Various Drawing Approval								
Job	Job(60 Day)							
Dismantling of existing ACSR Dog Conductor with hardware & Accessories of lines								
kM			12	12	12	12	12	11.913
Stringing Of HTLS Conductor of lines								
kM			12	12	12	12	12	11.913
Testing & Commissioning								
Day								5 Days

Activities	Supply Schedule							
Months	1	2	3	4	5	6	7	8
HTLS conductor of equivalent weight of ACSR Dog conductor along with required Insulators, hardware & accessories for lines								
kM		50	50	40	40	36.842		

Note :

1. The time line considered for project completion is including consideration of monsoon period of that particular timeline period.
2. Starting of Work excution from 1st month shown this L-2 Schedule is considered from actual date of commencement of work.
3. Necessary Insulators, hardware & accessories of HTLS Conductor is in the scope of agency.
4. Dismantling/Stringing work will be carry out in cold/Hot line condition as per scope.
5. This L-2 Schedule is combined for all 4 nos. of lines having total project completion period is 8 month.
6. The old material removed from above line must be returned to GETCO in good condition as per scope.

EE (PMG)

ACE (Corporate Affairs)