L-2 Schedule

Delivery Schedule for Supply of HTLS conductor of equivalent weight that of ACSR Dog conductor - 400.766 kM

Uprating of existing (1) 66 kV Vidi - Khedoi line (2) 66kV Patri - Sadau line (3) 66kV Mundra - Sadau line (4) 66kV Kanaiyabe - Modsar line (5) 66kV Nanikhakhar - Kera line (6) 66 kV Kukma - Kotda C line (7) 66kV Bhachunda - Netra line (8) 66kV Rapar Pragpar line (9) 66 kV Shivlakha -Samakhiyali 5 line[Now LILO at Adhoi substation - 66kV Samkhiyali -Adhoi line (ACSR Dog Portion)] (10) 66kV Vondh - Bhachau Line by HTLS conductor equivalent weight that of ACSR Dog conductor having total line length 132.923 km (Anjar Circle)

Activities	Erection Schedule								
	Working Period								
Months/Days	1	2	3	4	5	6	7	8	9
Various Drawing Approval									
Job	Job(60 Day)								
Dismantling of existing ACSR Dog Conductor with hardware & Accessories of lines									
kM			20	20	20	20	20	20	12.932
Stringing Of HTLS Conductor of lines									
kM			20	20	20	20	20	20	12.932
Testing & Commissioning									
Day									5 Days

Activities	Supply Schedule								
Months	1	2	3	4	5	6	7	8	9
HTLS conductor of equivalent weight of ACSR Dog conductor along with required Insulators, hardware & accessories for lines									
kM		70	70	70	70	70	50.766		

Note :

1. The time line considered for project completion is including consideration of monsoon period of that particular timeline period.
2. Starting of Work excution from 1st month shown this L-2 Schedule is considered from actual date of commencement of work.
3. Necessary Insulators, hardware & accessories of HTLS Conductor is in the scope of agency.
4. Dismantling/Stringing work will be carry out in cold/Hot line condition as per scope.
5. This L-2 Schedule is combined for all 10 nos. of lines having total project completion period is 9 month.
6. The old material removed from above line must be returned to GETCO in good condition as per scope.

EE (PMG)

ACE (Corporate Affairs)