## L-2 Schedule

**Delivery Schedule for Supply of HTLS conductor of equivalent weight that of ACSR Zebra conductor - 255.675 kM**

**supply, Installation, testing & commissioning of conversion of 220kV Kosamba - Kim Line 1,2 & 3 of Bharuch Circle with ACSR zebra conductor into equivalent HTLS Conductor (Equivalent weight of Zebra Conductor with Higher Ampacity) (Except Gap Type Conductor) on turnkey basis having total line length 84.801 CKM**

| Activities | Erection Schedule | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Working Period | | | | | | | | | | | |
| Months/Days | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 |
| Various Drawing Approval | | | | | | | | | | | | |
| Job | Job(60 Day) | | | | | | | | | | | |
| Dismantling of Existing ACSR Zebra Conductor with hardware & Accessories of line No.1, 2 & 3 | | | | | | | | | | | | |
| kM | | | 10 | 10 | 8 | 8 | 8 | 8 | 8 | 8 | 8 | 8.801 |
| Stringing of HTLS Conductor of line No.1, 2 & 3 | | | | | | | | | | | | |
| kM | | | 10 | 10 | 8 | 8 | 8 | 8 | 8 | 8 | 8 | 8.801 |
| Testing & Commisioning | | | | | | | | | | | | |
| Day | | | | | | | | | | | | 5 Days |

| Activities | Supply Schedule | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Months | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 |
| HTLS conductor of equivalent weight of ACSR Zebra conductor along with required Insulators, hardware & accessories for line 1, 2, & 3 | | | | | | | | | | | | |
| kM | | 40 | 35 | 30 | 30 | 30 | 30 | 30 | 30.675 | | | |

**Note :**

1. The time line considered for project completion is including consideration of monsoon period of that particular timeline period.
2. Starting of Work excution from 1st month shown this L-2 Schedule is considered from actual date of commencement of work.
3. Necessary Insulators, hardware & accessories of HTLS Conductor is in the scope of agency.
4. Dismantalling/Stringing work will be carry out in Hot line condition as per scope.
5. This L-2 Schedule having total project completion period is 12 months.
6. The old material removed from above line must be returned to GETCO in good condition as per scope.

EE (PMG)

ACE (Corporate Affairs)