L-2 Schedule

Delivery Schedule for Supply of HTLS conductor of equivalent weight that of ACSR Dog conductor - 429.20 kM

Uprating of existing (1) 66kV Otha - Vadli Line, (2) 66kV Mahuva-Vadli Line, (3) 66kV Talaja-Manar Line, (4) 66 kV Badhada-Samadhiyala Line, (5) 66KV Vartej-Bhavnagar city tap Chitra line, (6) 66KV Vartej - Nari Road line, (7) 66KV Nari road-Bhavnagar city line, (8) 66KV Vartej-Kharakdi line (9) 66kV Paliyad(132kV)-Samadhiyala Line (10) 66kV Samadhiyala- Rupavati Line (11) 66kV Rupavati- Vinchhiya Line by HTLS conductor equivalent weight that of ACSR Dog conductor having total line length 142.354 km (Amreli Circle)

Activities	Erection Schedule											
	Working Period											
Months/Days	1	2	3	4	5	6	7	8	9	10	11	12
Various Drawing Approval												
Job	Job(60 Day)											
Dismantling of Existing ACSR Dog Conductor with hardware & Accessories of line												
kM			15	15	15	15	15	15	15	15	12	10.354
Stringing of HTLS Conductor of line												
kM			15	15	15	15	15	15	15	15	12	10.354
Testing & Commisioning												
Day												5 Days

Activities	Supply Schedule											
Months	1	2	3	4	5	6	7	8	9	10	11	12
HTLS conductor of equivalent weight of ACSR Dog conductor along with required Insulators, hardware & accessories for line												
kM		50	50	50	50	50	50	50	40	39.2		

Note :

1. The time line considered for project completion is including consideration of monsoon period of that particular timeline period.
2. Starting of Work excution from 1st month shown this L-2 Schedule is considered from actual date of commencement of work.
3. Necessary Insulators, hardware & accessories of HTLS Conductor is in the scope of agency.
4. Dismantalling/Stringing work will be carry out in Cold/Hot line condition as per scope.
5. This L-2 Schedule is combined for all 11 nos. of lines having total project completion period is 12 month.
6. The old material removed from above line must be returned to GETCO in good condition as per scope.

EE (PMG)

ACE (Corporate Affairs)