L-2 Schedule

Delivery Schedule for Supply of HTLS conductor of equivalent weight that of ACSR Dog conductor - 468.234kM

Uprating of existing (1) 66kV Talala - Ghusiya line (2) 66kV Ghusiya-Veraval line (3) 66kV Talala - Moraj line (4) 66kV Moraj - Veraval line (5) 66kV Timbdi-Sutrapada line (6) 66kV Sutrapada - P'patan line (7) 66kV Rangpar - Jamkandorana line (8) 66kV Shethvadala - Samana Line (9) 66kV Valasan - Mandasan Line (10) 66kV Chitravad-Satodad line (11) 66kV Bhayavadar - Bhankh line (12) 66kV Dhoraji - Mandlikpur line by HTLS conductor equivalent weight that of ACSR Dog conductor having total line length 155.301 km (Junagadh Circle)

Activities	Erection Schedule														
	Working Period														
Months/Days	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
Various Drawing Approval															
Job	Job(81 Day)														
Dismantling of Existing ACSR Dog Conductor with hardware & Accessories of line															
kM			10	12	12	12	12	12	12	12	12	12	12	12	13.301
Stringing of HTLS Conductor of line															
kM			10	12	12	12	12	12	12	12	12	12	12	12	13.301
Testing & Commisioning															
Day															5 Days

Activities	Supply Schedule														
Months	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
HTLS conductor of equivalent weight of ACSR Dog conductor along with required Insulators, hardware & accessories for line															
kM		50	50	50	40	40	40	40	40	40	40	38.234			

Note :

1. The time line considered for project completion is including consideration of monsoon period of that particular timeline period.
2. Starting of Work excution from 1st month shown this L-2 Schedule is considered from actual date of commencement of work.
3. Necessary Insulators, hardware & accessories of HTLS Conductor is in the scope of agency.
4. Dismantalling/Stringing work will be carry out in Hot/Cold line condition as per scope.
5. This L-2 Schedule is combined for all 12 nos. of lines having total project completion period is 15 month.
6. The old material removed from above line must be returned to GETCO in good condition as per scope.

EE (PMG)

ACE (Corporate Affairs)